

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Krishna District - "Construction of bridge across Bheemandi drain on the R/f Kuchipudi Junction to Ayyanki Junction in Krishna District" - Granting Extension of Agreement Time from 24-11-2012 to 31-05-2013 for a period of 189 days without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 596

Dated:09-04-2013.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W8/DEEII/Krishna AP 09 IX LB 05(2)/2010, dated 18-3-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 24-11-2012 to 31-05-2013 for a period of 189 days without Penalty in respect of the work "Construction of bridge across Bheemandi drain on the R/f Kuchipudi Junction to Ayyanki Junction in Krishna District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to flow of water in canal and ban on sand quarries.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Krishna District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER